

**CHANGE ORDER MEMORANDUM**

CEM-4903 (REV. 06/2019)

DATE: May 6, 2025

TO William Pike, Interim Director of Public Works			FILE Evergreen Road Bridge Replacement Project BRLOZB-5908(025)
FROM Justin Kable, Resident Engineer			CONTINGENCY BALANCE (Including this change) \$183,636.13 - \$14,381.23 = \$169,254.90 (HBP) \$443,321.94 + \$4,361.33 = \$447,683.27 (STIP)
CHANGE ORDER NO. 32	SUPPLEMENT NO. 0	CATEGORY CODE	BOARD OF SUPERVISORS APPROVAL REQUIRED? YES <u>X</u> NO <u>  </u>
CHANGE ORDER AMOUNT \$ 10,019.90                      Increase <u>X</u> Decrease <u>  </u>			
SUPPLEMENTAL FUNDS PROVIDED \$ N/A			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS YES <u>X</u> NO <u>  </u>

**This Change Order Provides for:** Various fencing modifications throughout the project.

**Reason for change:** Various fencing modifications throughout the project are described below.

- Install 938 LF of WM fencing from Rt. "C" 27+42.26 to Lt. "E" 35+79.00 +/- (Cul-de-Sac to the Maintenance Access Road). The additional fence was installed to protect the County right-of-way and mitigation plantings through the future irrigation efforts during the plant establishment period.
- Delete BW fencing from Lt. "E" 15+13.35 to Lt. "C" 23+01.13. The property owner in this location requested that no fence be built. The property owner will install a new fence of their own type.
- The Bloxham fencing material changes included the installation of metal pipe posts in lieu of t-post at the request of the property owner.
- Remove tree stump Lt "B" 24+50 +/- . A tree stump along the right-of-way line in this location impeded the installation of the new permanent fencing. The stump was removed to allow the permanent fencing to be installed in the planned location and proper alignment.
- Install salvaged gates. 4 EA gates were installed to restrict public access beyond the County right-of-way. Installation of these gates will allow only authorized personnel to enter County property for future maintenance access purposes and to access the plant mitigation areas.
- Repair damaged fencing corner post. After the permanent fencing was completed, a fence post corner brace located Rt. "C" 26+30.00 was damaged by the public. The post and bracing was replaced to restore the new fence and maintain adequate exclusion to the adjacent property.

**Method of payment:** The payment for changes will be made for as an Increase in Contract Item at Contract Unit Price and Extra Work at Agreed Lump Sum. An independent analysis of the agreed lump sum price is on file in the project records.

**Time adjustment:**

Consideration of a time adjustment is deferred for the work described in the change order. The amount of time adjustment, if any, will be determined in accordance with Section 8-1.07, "Delays," of the Standard Specifications.

**Funding:**

The funding details for this Change Order are shown in the attached Attachment #1.

CONCURRED BY		ESTIMATE OF COST	
COUNTY PROJECT MANAGER	DATE	THIS REQUEST	TOTAL TO DATE
Jon McClain		ITEMS	-\$ 2,108.00
COUNTY CIVIL ENGINEER	DATE	FORCE ACCOUNT	\$
Shawn Furtado		AGREED PRICE	\$ 12,127.90
		ADJUSTMENT	\$
		TOTAL	\$ 10,019.90
FEDERAL PARTICIPATION			
<u>X</u> PARTICIPATING <u>  </u> PARTICIPATING IN PART <u>  </u> NONE			
<u>  </u> NON-PARTICIPATING (Maintenance) <u>  </u> NON PARTICIPATING			

**FEDERAL SEGREGATION (If more than one funding source or P.I.P.type)**CHANGE ORDER FUNDED PER CONTRACT X CCO FUNDED AS FOLLOWS

FEDERAL FUNDING SOURCE

PERCENT

STIP45.63HBP54.37

RESIDENT ENGINEER SIGNATURE Justin Kable, PE



## CHANGE ORDER MEMORANDUM - FUNDING DETAILS

TO: William Pike, Interim Director of Public Works

FROM: Justin Kable, Resident Engineer

0

**The Funding for this change order is as follows:**

ITEM #	DESCRIPTION	STIP	HBP	TOTAL
92	Fence (Type WM, Metal Post)	\$9,363.87	\$7,520.13	\$16,884.00
91	Fence (Type BW, Metal Post)	-\$17,599.89	-\$1,392.11	-\$18,992.00
EWLS	Various Extra Work Activities	\$3,874.69	\$8,253.21	\$12,127.90
	TOTAL	-\$4,361.33	\$14,381.23	\$10,019.90
	TOTAL (Positive Entries Only)	\$13,238.56	\$15,773.34	\$29,011.90
	Percentage split of CCO	45.63	54.37	