

TEHAMA COUNTY – DEPARTMENT OF PUBLIC WORKS

Sheet 1 of 1

CONTRACT CHANGE ORDER

CEM-4900 (OLD HC-5 REV. 9/97) CT# 7541-3501-0

Change Requested by: Engineer Contractor

CCO NUMBER Eight (8)	SUP NUMBER	CONTRACT NO. Tehama County: 2708181 Caltrans: 02-IJ6204	ROAD 99W / S. Main Street	FEDERAL NUMBER(S) RPSTPL 5908(100)
-------------------------	------------	---	------------------------------	---------------------------------------

TO **S T Rhoades Construction** CONTRACTOR

*You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.***

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

EXTRA WORK AT FORCE ACCOUNT

At Location 4, remove existing concrete electrical foundations that are not shown on the plans and dispose of them outside of the right-of-way, in accordance with the *Standard Specifications*, section 19-1.03D "Buried Man-Made Objects."

Estimate of extra work at Force Account = \$5,000.00

Net cost for this change = \$5,000.00


There will be no time adjustment as a part of this change.

Estimated Cost: \$5,000.00


Decrease Increase

By reason of this order the time of completion will be adjusted as follows: None

SUBMITTED BY

SIGNATURE 	James M. Smolenski, Resident Engineer	DATE 8/2/2024
--	---------------------------------------	------------------

APPROVAL RECOMMENDED BY


SIGNATURE 	John McClain, County Project Manager	DATE 10/1/24
--	--------------------------------------	-----------------

ENGINEER APPROVAL BY

SIGNATURE	James N. Simon, Director	DATE
-----------	--------------------------	------

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: if you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

CONTRACTOR ACCEPTANCE BY

SIGNATURE 	(PRINT NAME & TITLE) Brian Zarr, Project Manager	DATE 8/26/24
--	---	-----------------

CONTRACT CHANGE ORDER MEMORANDUM

DC-CEM-4903 4903 (REV 06/2016)

DATE: August 2, 2024

TO: Jon McClain			FILE E.A.	Tehama County 99W & South Main Street Project County Project Number: 2708181 Federal Aid Project RPSTPL 5908(100) Caltrans Contract Number: 02-U6204
FROM: James Smolenski				
CCO NO. Eight (8)	SUPPLEMENT NO.	CATEGORY CODE:	CONTINGENCY BALANCE (Including this change): Caltrans \$831,879.37/ City \$529,500.25 / County \$639,773.88	
\$5,000.00		INCR <u>X</u> DECR	HEADQUARTERS APPROVAL REQUIRED? YES NO <u>X</u>	
SUPPLEMENTAL FUNDS PROVIDED \$ 0			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? YES <u>X</u> NO	

THIS CHANGE ORDER PROVIDES FOR:

At Location 4, remove existing concrete electrical foundations that are not shown on the plans and dispose of them outside of the right-of-way, in accordance with the *Standard Specifications*, section 19-1.03D "Buried Man-Made Objects."

Reason for Change:

During Stage I construction, the contractor submitted RFI #21 notifying the Engineer that an existing concrete foundation for a type 1-B pole was found abandoned in the island near Sta "SM" 42+75 that was not shown on the plans to be removed. During Stage 2A roadway excavation work, an additional four concrete foundations were found buried under the existing AC pavement at the west side of the roundabout. The contractor is directed to remove and dispose of the foundations as buried man-made objects.

Method of Payment:

Extra Work at Force Account. Total estimated cost of extra work = \$5,000.00

Time Adjustment:

No time adjustment will be made, since the work described in this change order will not result in a critical delay.

CONCURRED BY:		ESTIMATE OF COST	
RESIDENT ENGINEER: James M. Smolenski <i>JMS</i>	DATE: 8/2/2024	ITEMS	THIS REQUEST TOTAL TO DATE
COUNTY PROJECT MANAGER: Jon McClain <i>JMcClain</i>	DATE: 10/1/24	FORCE ACCOUNT	\$5,000.00 \$5,000.00
COUNTY PUBLIC WORKS DIRECTOR: James N. Simon	DATE:	AGREED PRICE	
CITY OF RED BLUFF PUBLIC WORKS: R. Scott Miller	DATE:	ADJUSTMENT	
CALTRANS OVERSIGHT ENGINEER: Shoukie Alawar <i>Shoukie Alawar</i>	DATE: 8/2/24	TOTAL	\$5,000.00 \$5,000.00
ENGINEER OF RECORD: Meghan Sigler	DATE:	FEDERAL PARTICIPATION	
		<input checked="" type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (Maintenance) <input type="checkbox"/> NON-PARTICIPATING	
		FEDERAL SEGREGATION (If more than one funding source or P.I.P type)	
		CCO FUNDED PER CONTRACT <input checked="" type="checkbox"/> CCO FUNDED AS FOLLOWS PERCENT	
		Caltrans	100%
		City of Red Bluff	0%
		Tehama County	0%