

TEHAMA COUNTY – DEPARTMENT OF PUBLIC WORKS

Sheet 1 of 1

CONTRACT CHANGE ORDER

CEM-4900 (OLD HC-5 REV. 9/97) CT# 7541-3501-0

Change Requested by: Engineer Contractor

| | | | | |
|------------------------|------------|---|------------------------------|---------------------------------------|
| CCO NUMBER Ten (10) | SUP NUMBER | CONTRACT NO. Tehama County: 2708181 Caltrans: 02-IJ6204 | ROAD 99W / S. Main Street | FEDERAL NUMBER(S) RPSTPL 5908(100) |
|------------------------|------------|---|------------------------------|---------------------------------------|

TO **S T Rhoades Construction** CONTRACTOR

*You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.***

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

EXTRA WORK AT FORCE ACCOUNT

At Location 4, maintain the existing landscape irrigation system, in accordance with the *Standard Specifications*, section 20-10.02 "EXISTING IRRIGATION FACILITIES" and as directed by the Engineer.


Estimate of extra work at Force Account = \$10,000.00


Net cost for this change = \$10,000.00

There will be no time adjustment as a part of this change.

Estimated Cost: \$10,000.00 Decrease Increase


By reason of this order the time of completion will be adjusted as follows: No adjustment

| SUBMITTED BY | | |
|--|---------------------------------------|------------------|
| SIGNATURE  | James M. Smolenski, Resident Engineer | DATE 8/9/2024 |

| APPROVAL RECOMMENDED BY | | |
|--|--------------------------------------|------------------|
| SIGNATURE  | John McClain, County Project Manager | DATE 10/15/24 |

| ENGINEER APPROVAL BY | | |
|----------------------|--------------------------|------|
| SIGNATURE | James N. Simon, Director | DATE |

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

| CONTRACTOR ACCEPTANCE BY | | |
|--|---|-----------------|
| SIGNATURE  | (PRINT NAME & TITLE) Brian Zarr, Project Manager | DATE 8/28/24 |

TEHAMA COUNTY – DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER MEMORANDUM

DC-CEM-4903 4903 (REV 06/2016)

DATE: August 9, 2024

| | | | | |
|-------------------------------------|----------------|--------------------|---|---|
| TO: Jon McClain | | | FILE E.A. | Tehama County 99W & South Main Street Project County Project Number: 2708181 Federal Aid Project RPSTPL 5908(100) Caltrans Contract Number: 02-IJ6204 |
| FROM: James Smolenski | | | | |
| CCO NO. Ten (10) | SUPPLEMENT NO. | CATEGORY CODE: | CONTINGENCY BALANCE (Including this change): Caltrans \$801,399.74 / City \$522,698.36 / County \$619,629.72 | |
| \$10,000.00 | | INCR <u>X</u> DECR | HEADQUARTERS APPROVAL REQUIRED? YES <u>X</u> NO | |
| SUPPLEMENTAL FUNDS PROVIDED \$ 0 | | | IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? YES <u>X</u> NO | |

THIS CHANGE ORDER PROVIDES FOR:
 At Location 4, maintain the existing landscape irrigation system, in accordance with the Standard Specifications, section 20-10.02
 "EXISTING IRRIGATION FACILITIES."

Reason for Change:
 An existing 6" CMP irrigation crossover was found on ramp O2-line near station 12+25 that will need to be extended in order to accommodate the pavement widening. In addition, the existing irrigation system requires periodic maintenance in order for the valves and piping to remain in a serviceable condition. The contractor is directed extend the irrigation crossover and to perform periodic maintenance on the existing system as determined necessary by the Engineer.

Method of Payment:
 Extra Work at Force Account. Total estimated cost of extra work = \$10,000.00

Time Adjustment:
 No time adjustment will be made, since the work described in this change order will not result in a critical delay.

| | | | | |
|--|-------------------|---|---|---------------|
| CONCURRED BY: | | ESTIMATE OF COST | | |
| RESIDENT ENGINEER: James M. Smolenski <i>JMS</i> | DATE: 8/9/2024 | ITEMS | THIS REQUEST | TOTAL TO DATE |
| COUNTY PROJECT MANAGER: Jon McClain <i>JMcClain</i> | DATE: 10/15/24 | FORCE ACCOUNT | \$10,000.00 | \$10,000.00 |
| COUNTY PUBLIC WORKS DIRECTOR: James N. Simon | DATE: | AGREED PRICE | | |
| CITY OF RED BLUFF PUBLIC WORKS: R. Scott Miller | DATE: | ADJUSTMENT | | |
| CALTRANS OVERSIGHT ENGINEER: Kyle Higgins <i>KH</i> | DATE: 10/15/24 | TOTAL | \$10,000.00 | \$10,000.00 |
| ENGINEER OF RECORD: Meghan Sigler | DATE: | FEDERAL PARTICIPATION | | |
| | | <input checked="" type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (Maintenance) <input type="checkbox"/> NON-PARTICIPATING | | |
| | | FEDERAL SEGREGATION (If more than one funding source or P.I.P type) | | |
| | | CCO FUNDED PER CONTRACT | <input checked="" type="checkbox"/> CCO FUNDED AS FOLLOWS | |
| | | | PERCENT | |
| | | Caltrans | 100% | |
| | | City of Red Bluff | 0% | |
| | | Tehama County | 0% | |