

CHANGE ORDER MEMORANDUM

CEM-4903 (REV. 06/2019)

DATE: May 6, 2025

TO William Pike, Interim Director of Public Works			FILE Evergreen Road Bridge Replacement Project BRLOZB-5908(025)
FROM Justin Kable, Resident Engineer			CONTINGENCY BALANCE (Including this change) \$190,107.51 - \$6,471.38 = \$183,636.13 (HBP) \$478,710.48 - \$35,388.54 = \$443,321.94 (STIP)
CHANGE ORDER NO. 28	SUPPLEMENT NO. 0	CATEGORY CODE	BOARD OF SUPERVISORS APPROVAL REQUIRED? YES <u>X</u> NO <u> </u>
CHANGE ORDER AMOUNT \$ 41,859.92 Increase <u>X</u> Decrease <u> </u>			
SUPPLEMENTAL FUNDS PROVIDED \$ N/A			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS YES <u>X</u> NO <u> </u>

This Change Order Provides for: Installation of Drainage System No. 18, relocation and widening Krick Driveway 2, installation of a new driveway and culvert at Rt. "E" 51+00 +/-.

Reason for change: Installation of Drainage System No. 18 and relocation of Krick Driveway 2, was to accommodate requests by the property owner that the driveway location be changed. This change also required a new drainage system to be installed. Installation of a new driveway and culvert at Rt. "E" 51+00 +/- was to accommodate requests by the property owner that vehicle access be provided to his property. Both driveways were constructed to county development standards.

Method of payment: The payment for changes will be made for as an Increase in Contract Item at Contract Unit Price and Extra Work at Agreed Lump Sum. An independent analysis of the agreed lump sum price is on file in the project records.

Time adjustment:

Consideration of a time adjustment is deferred for the work described in the change order. The amount of time adjustment, if any, will be determined in accordance with Section 8-1.07, "Delays," of the Standard Specifications.

Funding:

The funding details for this Change Order are shown in the attached Attachment #1.

CONCURRED BY		ESTIMATE OF COST	
COUNTY PROJECT MANAGER	DATE	ITEMS	THIS REQUEST TOTAL TO DATE
Jon McClain			
COUNTY CIVIL ENGINEER	DATE	FORCE ACCOUNT	
Shawn Furtado			
		AGREED PRICE	
		ADJUSTMENT	
		TOTAL	
		FEDERAL PARTICIPATION	
		<u> X </u> PARTICIPATING <u> </u> PARTICIPATING IN PART <u> </u> NONE <u> </u> NON-PARTICIPATING (Maintenance) <u> </u> NON PARTICIPATING	
		FEDERAL SEGREGATION (If more than one funding source or P.I.P.type)	
		<u> </u> CHANGE ORDER FUNDED PER CONTRACT <u> X </u> CCO FUNDED AS FOLLOWS	
		FEDERAL FUNDING SOURCE	PERCENT
		STIP	84.54
		HBP	15.46
RESIDENT ENGINEER SIGNATURE Justin Kable, PE			



CHANGE ORDER MEMORANDUM - FUNDING DETAILS

TO:			FILE:		
William Pike, Interim Director of Public Works			Evergreen Road Bridge Replacement Project BRLOZB-5908(025)		
FROM:					
Justin Kable, Resident Engineer					
CHANGE ORDER NO.	SUPPLEMENT NO.				
28	0				

The Funding for this change order is as follows:

ITEM #	DESCRIPTION	STIP	HBP	TOTAL
75	15" Corrugated Steel Pipe (.079" Thick)	\$6,469.88	\$1,130.12	\$7,600.00
76	18" Corrugated Steel Pipe (.079" Thick)	\$1,102.77	\$4,433.23	\$5,536.00
79	15" Steel Flared End Section	\$588.00	\$392.00	\$980.00
80	18" Steel Flared End Section	\$257.97	\$516.03	\$774.00
EWLS	Extend DS 18 and Construct Krick Driveway 2	\$26,969.92	\$0.00	\$26,969.92
	TOTAL	\$35,388.54	\$6,471.38	\$41,859.92
	TOTAL (Positive Entries Only)	\$35,388.54	\$6,471.38	\$41,859.92
	Percentage split of CCO	84.54	15.46	