

TEHAMA COUNTY – DEPARTMENT OF PUBLIC WORKS

Sheet 1 of 1

**CONTRACT CHANGE ORDER**

CEM-4900 (OLD HC-5 REV. 9/97) CT# 7541-3501-0

Change Requested by:  Engineer  Contractor

CCO NUMBER 17	SUP NUMBER	CONTRACT NO. Tchama County: 2708181 Caltrans: 02-IJ6204	ROAD 99W / S. Main Street	FEDERAL NUMBER(S) RPSTPL 5908(100)
------------------	------------	---	------------------------------	---------------------------------------

TO **S T Rhoades Construction** CONTRACTOR

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

EXTRA WORK AT FORCE ACCOUNT

At Location 4, near Sta "SM" 37+00 on Sutter Street, remove existing SSMH cone section and replace it with a low-profile cone section. Work shall be performed in accordance with City of Red Bluff standard plan 0503, attached as sheet number 2 of this change order.

Estimate of extra work at Force Account = \$5,000.00

Net cost for this change = \$5,000.00


There will be no time adjustment as a part of this change.

Estimated Cost: \$5,000.00


Decrease  Increase

By reason of this order the time of completion will be adjusted as follows: None

**SUBMITTED BY**

SIGNATURE 	James M. Smolenski, Resident Engineer	DATE 9/18/2024
--	---------------------------------------	-------------------

**APPROVAL RECOMMENDED BY**


SIGNATURE 	Jon McClain, County Project Manager	DATE 10/14/24
--	-------------------------------------	------------------

**ENGINEER APPROVAL BY**

SIGNATURE	James N. Simon, Director	DATE
-----------	--------------------------	------

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above. **NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.**

**CONTRACTOR ACCEPTANCE BY**

SIGNATURE 	(PRINT NAME & TITLE) Brian Zarr, Project Manager	DATE 9/30/24
--	---	-----------------

TEHAMA COUNTY – DEPARTMENT OF PUBLIC WORKS  
**CONTRACT CHANGE ORDER MEMORANDUM**  
 DC-CEM-4903 4903 (REV 06/2016)

DATE: September 18, 2024

TO: Jon McClain			FILE E.A.	Tehama County 99W & South Main Street Project County Project Number: 2708181 Federal Aid Project RPSTPL 5908(100) Caltrans Contract Number: 02-IJ6204
FROM: James Smolenski				
CCO NO. 17	SUPPLEMENT NO.	CATEGORY CODE:	CONTINGENCY BALANCE (Including this change): Caltrans \$661,612.04 / City \$521,799.15 / County \$618,523.71	
\$5,000.00		INCR <u>X</u> DECR	HEADQUARTERS APPROVAL REQUIRED?    YES    NO <u>X</u>	
SUPPLEMENTAL FUNDS PROVIDED \$ 0			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS?    YES <u>X</u> NO	

THIS CHANGE ORDER PROVIDES FOR:  
 At Location 4, near Sta "SM" 37+00 on Sutter Street, remove existing SSMH cone section and replace it with a low-profile cone section. Work shall be performed in accordance with City of Red Bluff standard plan 0503, attached as sheet number 2 of this change order.

Reason for Change:  
 During Stage 2A construction, the contractor submitted RFI #53 notifying the Engineer that they need design grades and scope of work to be done at Sutter Street within the "SM"-Line conform limits that include an existing sanitary sewer manhole that is not shown on the plans to be adjusted to finished grade. Field investigation confirms that the SSMH will need to be lowered approximately 0.5' however only .25' of grade rings on top of the existing cone section are available. The City of Red Bluff recommends and concurs with replacing the standard cone section with a low-profile cone section so that the height adjustment can be accomplished.

Method of Payment:  
 Extra Work at Force Account. Total estimated cost of extra work = \$5,000.00

Time Adjustment:  
 No time adjustment will be made, since the work described in this change order will not result in a critical delay.

<b>CONCURRED BY:</b>		<b>ESTIMATE OF COST</b>	
RESIDENT ENGINEER: James M. Smolenski	DATE: 9/18/2024	ITEMS	THIS REQUEST      TOTAL TO DATE
COUNTY PROJECT MANAGER: Jon McClain	DATE: 10/19/24	FORCE ACCOUNT	\$5,000.00      \$5,000.00
COUNTY PUBLIC WORKS DIRECTOR: James N. Simon	DATE:	AGREED PRICE	
		ADJUSTMENT	
		TOTAL	\$5,000.00      \$5,000.00
CITY OF REDBLUFF PUBLIC WORKS: R. Scott Miller	DATE:	<b>FEDERAL PARTICIPATION</b>	
CALTRANS OVERSIGHT ENGINEER: Kyle Higgins	DATE: 9/30/24	<input checked="" type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input type="checkbox"/> NONE	
ENGINEER OF RECORD: Meghan Sigler	DATE:	<input type="checkbox"/> NON-PARTICIPATING (Maintenance) <input type="checkbox"/> NON-PARTICIPATING	
		<b>FEDERAL SEGREGATION (If more than one funding source or P.I.P type)</b>	
		CCO FUNDED PER CONTRACT <input checked="" type="checkbox"/> CCO FUNDED AS FOLLOWS	
			PERCENT
		Caltrans	100%
		City of Red Bluff	0%
		Tehama County	0%